Annexure No. 5

[*Vide* Unstarred Question No. 301 (a) and (b) Answered on 18th July, 2002]

LIST OF FROZEN / DROPPED PROJECTS AS ON 31.03. 2002

Unit: (Cost / Expenditure: Rs. *In Crores*)

Sl. No.	Project (District) (State)	Capacity	Date Of Govt. Appro. Orgnl. (Rvsd)	Date Of Commissioning Original (Revised)	Anti-cipa-ted	Cost Approved Original (Revised)	Antici-pated	Cumulative Expenditure	Reasons
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
SECTOR: COAL									
	SECL								
1.	Sheetal Dhara UG Shalhol Madhya Pradesh	0.51 Mty	1995/05	2001/03	2001/03	48.22	48.22	26.52	Dropped And Merged With Kurja Project.
2.	Kapildhara Ug. Aug. Shahdol Madhya Pradesh	0.51 Mty	1998/03	2003/03	2004/03	47.31	47.31	2.81	Project Shevived.
	Hzl								
3.	Bamnia Kalan Lead Zinc M Rajasthan		1985/09	1995/03	N.a.	36.44	47.00	2.00	Dropped Due To Unviability.
SECTOR: PETROCHEMICALS									
	IPCL								
4.	Adv. Engg. Plastics JV-		1992/05	1995/05	N.A.	21.12	25.12	-	IPCL has been privatised.

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
SECTOR: PETROLEUM									
	BPCL								
5.	Heat Integration of Cdu Bombay Maharashtra		1993/03	1995/04	N.a.	35.00	35.00	-	Dropped/alternative to the Project at a lower cost completed.
	IOC								
6.	Haldia-Budge Budge Pline Midnapore West Bengal	MMTPA 1.1	1991/07	1994/03	N.a.	31.06	44.00	1.93	An alternative redesigned pipeline, namely new Haldia-Budge-budge put up at a much lower cost.
7.	Aug. of Panip Tambala-JAK		1999/01	2001/05	N.a.	68.52	68.52	0.69	Dropped.
	HARYANA								
8.	Gujarat Ref. Residue Upgd		1999/10	2003/01	N.a.	4392.00	4392.00	107.45	Frozen due to demand constraint.
	GUJARAT								
9.	Low Cost Aui Revamp Vadodra Gujarat		1998/11	2001/11	N.a.	96.93	96.93	0.77	Frozen due to demand constraint.
10.	Aug. Salaya Mathura Coil	MMTPA 26	2000/08	2002/09	N.a.	1734.00	-	27.61	Alternative is available at low Cost.

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
	GU/RJ/UP								
	ONGCL								
11.	Zero Flaring Project *Gandhar Gujarat*		1998/11	2001/07	2001/07	80.30	80.30	4.92	Merged with Gandhar IOR development project.
SECTOR: POWER									
	PGCIL								
12.	Dulhasti tr. line J & K	CKM 630	1987/10	1992/07	N.A.	166.57	772.83	41.08	Replaced by other transmission System.
SECTOR: HEAVY INDUSTRY									
	CEMENT								
13.	Yerraguntala Expn. (CCI) Andhra Pradesh	LK.TON. 10.00	1981/04 1987/10 1989/03	1986/09 1989/10 1991/04	N.A.	75.72 191.25 191.25	307.00	58,91	Sold out.
14.	Bagasse base news Print Moradabad Uttar Pradesh		1989/10	1993/10	N.A.	414.46	622.30	6.91	Sold out.
SECTOR: SURFACE TRANSPORT									
	PORTS								
15.	RE. Dredg Jiggerkhali West Bengal		1990/04	1991/09	N.A.	43.29	66.91	15.73	Change in decision to carry out work on contract.
16.	Const. Cargo 5A/6A M. Pose Murmugoa Goa		1999/08	2001/12	2001/12	250.00	250.00	—	Shifted to Private sector.

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
SECTOR: TELECOMMUNICATION									
	DOT								
17.	E 10B Exch, & Te Building Srinagar J & K	Lines 12K	1989/04	1991/12	N.A.	22.07	22.07	—	Dropped.
18.	Ins. of E10B Ex.R.T. Nagar Bangalore KarnatAka	KL 9	1992/06	1995/03	N.A.	28.86	28.86	0.03	Replaced with new project of 20K with new technology.
19.	Inst. of E10B Ex.Pune Maharashtra	k 8	1992/06	1994/03	N.A.	25.70	25.70	—	Replaced with 10K new technology exchange.
20.	E10B Ex. Bajajnagar Jaipur RAJASTHAN	8K	1991/05	1992/03	1996/09	23.70	23.70	4.73	Change in planning.
21.	Inst. Of siemens Elec Ex Vijaywada Andhra Pradesh	10K	1994/01	1994/09	N.A.	20.72	20.72	—	Equipment procured on lease-completed.
22.	Inst. of Siemens elec Ex Faridabad Haryana	10K	1994/01	1994/09	N.A.	21.23		—	Equipment procured on lease completed.
23.	Inst. of Siemens Elec Ex Vizag Andhra Pradesh	10K	1994/03	1994/09	N.A.	20.91	20.91	—	Equipment procured on lease-completed.
24.	Inst. of Max-I Digital Ex Jullunder Punjab	10K	1993/12	1994/09	N.A.	20.86	20.86	—	Equipment procured on lease-completed.
25.	Inst. of Max-I Digital Ex Meerut Uttar Pradesh	10K	1994/01	1994/09	N.A.	20.57	20.57	—	Equipment procured on lease-completed.
26.	Expn. of Fujitsu Ex. Chandigarh Punjab	15K	1994/12	1996/03	N.A.	29.80	29.80	—	Equipment procured on lease-completed.

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
	VSNL								
27.	Inmarsat-P Mumbai Maharashtra		1995/11	2000/09 2000/12	2003/01	546.00	546.00	550.44	The Telecom highway co in USA liquidated.
28.	N. Delhi-Dehradun MW SYS DE/UP	CKTS 5670	1996/11	1998/03 1999/07	2001/12	30.34	30.34	21.57	Dropped & privatised.
29.	Int. NWK MGT. Centre Mumbai Maharashtra		1996/11	1999/01 2000/05	2000/05	40.00	40.00	—	Dropped.
30.	Safe Cable System Kochi Kerala		1999/12	2001/12	2002/03	231.00	231.00	144.74	Privatised.
SECTOR: URBAN DEVELOPMENT									
	UD								
31.	c/o Type-V, VI Qtrs, INA New Delhi, Delhi	V-98 VI-28	1995/12	1997/12	N.A.	26.00	26.00	—	Frozen.
32.	General Pool Residence QR Mumbai Maharashtra	No. 1016	1985/09 1995/05	1989/09	N.A.	29.50 62.75	62.75	1.95	Frozen.

SECL : South Eastern coalfields Ltd.
HZL : Hindustan zinc Ltd.
IPCL : Indian Petrochemicals Corp. Ltd.
JV : Joint Venture
BPCL : Bharath Petroleum Corpn. Ltd.
IOC : Indian oil corpporation
ONGCL : Oil & Natural gas corporation Ltd.
PGICL : Power Grid Corporation of India Ltd.
CCI : Cement Corporation of India.
DOT : Department of Telecommunication.
VSNL : Videsh Sanchar Nigam Ltd.
UD : Urban Development.